



# PROPOSAL

Proposal is valid for 15 days.

[www.horizonstructures.com](http://www.horizonstructures.com)

P: (888) 447-4337

F: (610) 593-7730

HIA # PA055761

Date	Quote #
7/3/24	9684

<b>Address</b>			
	, 92401 CA		
<b>Prepared For</b>	Kristine Watson	<b>Rep</b>	Chris Quattrocchi
<b>Phone</b>	9093841304	<b>Rep Phone</b>	
<b>Email</b>	watson_kr@sbcity.org	<b>Rep Email</b>	chris@horizonstructures.com

Product	Qty	Sales Price	Total Price
<p>20 x 60 Commercial 12 Run Kennel</p> <p>Includes:  5' Feed Alley  (12) 5x5 Dog Boxes  (12) 5x10 Dog Runs</p> <p>Paint Color: LIGHT GRAY  Trim Color: DARK GRAY  Shingle Roof Color: CHARCOAL  Door Color:</p> <p>STANDARD FEATURES INCLUDE:</p> <ul style="list-style-type: none"> <li>- 4x4 Pressure Treated Posts in Runs</li> <li>- 2x4 Pressure Treated Floor Joist - 16" OC</li> <li>- 5/8" LP SmartFloor w/ Polyurea Coating on Interior Floor</li> <li>- 2x4 Wall Studs - 16" OC</li> <li>- Your Choice of Siding - Painted LP SmartSide, Stained Pine Board &amp; Batten or Stained Pine Tongue &amp; Groove</li> <li>- 24x36 Double Pane Windows with Screens</li> <li>- Insulated Fiberglass Slab Door with Keyed Latch</li> <li>- R-13 Fiberglass Insulated Walls &amp; Ceiling in Interior</li> <li>- R-7 Spray Foam Insulated Floor in Interior</li> <li>- Interior Walls &amp; Ceiling are Lined with Glasbord or Trusscore</li> <li>- Interior Dog Box Partitions &amp; Gates are 11.5 GA Chain Link</li> <li>- Exterior Dog Runs with Chain Link Partitions and Entry Gate</li> <li>- 20" Plexi-Glass Chew-Proof Dog Door with Stainless Edging</li> <li>- Cathedral Ceiling</li> <li>- 2x4 Rafters - 16" OC</li> <li>- 7/16" LP TechShield Sheathing</li> <li>- 30 Year Architectural Shingles</li> </ul> <p>PRICE INCLUDES DELIVERY AND PLACEMENT</p>	4.0	\$148,360.00	\$593,440.00
Upgrade to 6 Gauge Welded Wire	4.0	\$11,212.00	\$44,848.00

Product	Qty	Sales Price	Total Price
Divider Panel - 40" High Solid Heavy Duty Plastic, 3/16" Thick with Welded Frame - INTERIOR	44.0	\$325.00	\$14,300.00
Divider Panel - 40" High Solid Heavy Duty Plastic, 3/16" Thick with Welded Frame - EXTERIOR	44.0	\$650.00	\$28,600.00
Continuous Stainless Floor drain (includes drain pipe)	240.0	\$58.00	\$13,920.00
Upgrade to 6 Panel "Man" Door - Pre-hung	4.0	\$295.00	\$1,180.00
Upgrade to Deluxe 24" Dog Door	48.0	\$120.00	\$5,760.00
Guillotine Dog Door (Can lock dog in or out)	48.0	\$250.00	\$12,000.00
100 Amp Electrical package w/ Breaker Box Includes: Light, Switch, Receptacle & Breaker Box - Requires connection to customer's electric service by an electrician.	4.0	\$1,740.00	\$6,960.00
Mini Split Unit Heat/AC - 800 Sq. Ft (24,000 BTU)	4.0	\$7,530.00	\$30,120.00
Additional Mini Split Head Unit	4.0	\$1,850.00	\$7,400.00
110 Volt Exhaust fan with thermostat & timer	4.0	\$690.00	\$2,760.00
Additional Light	4.0	\$195.00	\$780.00
Additional Receptacle	4.0	\$195.00	\$780.00
Wash Down Upgrade Includes: Interior and Exterior Raised Floors Polyurea Flooring in all exterior runs 3ft of Tenderfoot Flooring in all exterior runs Wash Down Disposal	4.0	\$16,260.00	\$65,040.00
Tub Sink (Installed)	4.0	\$540.00	\$2,160.00
Hose Port	4.0	\$210.00	\$840.00
Architectural Sealed Plans - Stamped	4.0	\$3,400.00	\$13,600.00
Note: Customer is responsible for site preparation per Horizon Structures diagram. Customer is responsible for providing a minimum of 16' clearance for the delivery driver.	4.0	\$0.00	\$0.00
Payment Terms: 35% of the invoice total, payable by cash or check, is required to place the kennel order. 55% payment due 3 weeks before kennel delivery date. Remaining balance to be paid by check or cash upon delivery of the kennel. Customer agrees to pay 2% interest on any remaining balance due 30 days after completion.  Due to volatile lumber pricing, price of kennel is not locked in until the 35% payment is applied.  NOTE: Before sending any wire payments please call the office to confirm wiring info.	4.0	\$0.00	\$0.00

Subtotal

Sales Tax \$0.00

**Total** \$844,488.00

**ACCEPTANCE OF PROPOSAL**

The above prices, specifications, and conditions are satisfactory and are hereby accepted.

**SIGNATURE** \_\_\_\_\_ **DATE** \_\_\_\_\_



# PROPOSAL

Proposal is valid for 15 days.

[www.horizonstructures.com](http://www.horizonstructures.com)

P: (888) 447-4337

F: (610) 593-7730

HIA # PA055761

Date	Quote #
7/3/24	9686

Address	, 92401 CA		
Prepared For	Kristine Watson	Rep	Chris Quattrocchi
Phone	9093841304	Rep Phone	
Email	watson_kr@sbcity.org	Rep Email	chris@horizonstructures.com

Product	Qty	Sales Price	Total Price
<b>14 x 54 Commercial Dog Kennel</b>  <b>Includes:</b> (12) 4x4 Dog Boxes (12) 4x6 Dog Runs 4' Wide Feed Alley 6x14 Storage Room  Paint Color: LIGHT GRAY Trim Color: DARK GRAY Shingle Roof Color: CHARCOAL Door Color:  <b>STANDARD FEATURES INCLUDE:</b> - 4x4 Pressure Treated Posts in Runs - 2x4 Pressure Treated Floor Joist - 16" OC - 5/8" LP SmartFloor w/ Polyurea Coating on Interior Floor - 2x4 Wall Studs - 16" OC - Your Choice of Siding - Painted LP SmartSide, Stained Pine Board & Batten or Stained Pine Tongue & Groove - 24x36 Double Pane Windows with Screens - Insulated Fiberglass Slab Door with Keyed Latch - R-13 Fiberglass Insulated Walls & Ceiling in Interior - R-7 Spray Foam Insulated Floor in Interior - Interior Walls & Ceiling are Lined with Glasbord or Trusscore - Interior Dog Box Partitions & Gates are 11.5 GA Chain Link - Exterior Dog Runs with Chain Link Partitions and Entry Gate - 20" Plexi-Glass Chew-Proof Dog Door with Stainless Edging - Cathedral Ceiling - 2x4 Rafters - 16" OC - 7/16" LP TechShield Sheathing - 30 Year Architectural Shingles  <b>PRICE INCLUDES DELIVERY AND PLACEMENT</b>	7.0	\$101,245.00	\$708,715.00
Upgrade to 6 Gauge Welded Wire	7.0	\$7,817.00	\$54,719.00

Product	Qty	Sales Price	Total Price
Divider Panel - 40" High Solid Heavy Duty Plastic, 3/16" Thick with Welded Frame - INTERIOR	77.0	\$260.00	\$20,020.00
Divider Panel - 40" High Solid Heavy Duty Plastic, 3/16" Thick with Welded Frame - EXTERIOR	77.0	\$390.00	\$30,030.00
Continuous Stainless Floor drain (includes drain pipe)	350.0	\$58.00	\$20,300.00
Upgrade to 6 Panel "Man" Door - Pre-hung	14.0	\$295.00	\$4,130.00
Upgrade to Deluxe 24" Dog Door	84.0	\$120.00	\$10,080.00
Guillotine Dog Door (Can lock dog in or out)	84.0	\$250.00	\$21,000.00
100 Amp Electrical package w/ Breaker Box Includes: Light, Switch, Receptacle & Breaker Box - Requires connection to customer's electric service by an electrician.	7.0	\$1,740.00	\$12,180.00
Mini Split Unit Heat/AC - 800 Sq. Ft (24,000 BTU)	7.0	\$7,530.00	\$52,710.00
Additional Mini Split Head Unit	7.0	\$1,850.00	\$12,950.00
110 Volt Exhaust fan with thermostat & timer	7.0	\$690.00	\$4,830.00
Additional Light	56.0	\$195.00	\$10,920.00
Additional Receptacle	56.0	\$195.00	\$10,920.00
Wash Down Upgrade Includes: Interior and Exterior Raised Floors 3ft of Polyurea Flooring in all exterior runs Wash Down Disposal	7.0	\$8,880.00	\$62,160.00
Tub Sink (Installed)	7.0	\$540.00	\$3,780.00
Hose Port	7.0	\$210.00	\$1,470.00
Architectural Sealed Plans - Stamped	7.0	\$3,400.00	\$23,800.00
Note: Customer is responsible for site preparation per Horizon Structures diagram. Customer is responsible for providing a minimum of 16' clearance for the delivery driver.	7.0	\$0.00	\$0.00
Payment Terms: 35% of the invoice total, payable by cash or check, is required to place the kennel order. 55% payment due 3 weeks before kennel delivery date. Remaining balance to be paid by check or cash upon delivery of the kennel. Customer agrees to pay 2% interest on any remaining balance due 30 days after completion.  Due to volatile lumber pricing, price of kennel is not locked in until the 35% payment is applied.  NOTE: Before sending any wire payments please call the office to confirm wiring info.	7.0	\$0.00	\$0.00

Subtotal

Sales Tax \$0.00

**Total** \$1,064,714.00

**ACCEPTANCE OF PROPOSAL**

The above prices, specifications, and conditions are satisfactory and are hereby accepted.

**SIGNATURE** \_\_\_\_\_

**DATE** \_\_\_\_\_